



## Load Bank Test Report

Job # / Location \_\_\_\_\_ SHOP \_\_\_\_\_  
 Brand **MULTI Q** \_\_\_\_\_  
 Model DCA-15SPX3 \_\_\_\_\_  
 Serial 3779998 \_\_\_\_\_  
 Engine \_\_\_\_\_  
 KW **15KW** \_\_\_\_\_  
 Voltage 120/240V \_\_\_\_\_

Customer WPC \_\_\_\_\_

Date: **8/17/2023**

1. Autostart Function \_\_\_\_\_ LOP \_\_\_\_\_ HWT \_\_\_\_\_ OS \_\_\_\_\_ Hz  
 2. Battery Voltage (running) \_\_\_\_\_

Hour reading at start	Volts (A-B)	Volts (B - C)	Volts (C - A)	Amps (Phase A)	Amps (Phase B)	Amps (Phase C)	HZ	Oil PSI	Coolant Temp. F	Ambient Temp. F	kW	Run Hours
11:45	244			32.7		32.9	60		144	84	8	
12:00	244			32.8		32.9	60		147	84	8	
12:15	243			55.2		55.6	60		174	85	13.8	
12:30	243			55.4		55.7	60		182	85	13.8	
12:45	241			60.2		60.1	60		185	86	14.6	
Hour reading at end												

Remarks:

- NOTES:
- Formula to calculate resistive load : kW x 1000 / Volts = single ph amps  
 kW x 1000 / Volts / 1.73 = 3 ph amps
  - Generator was run under load for warm - up approx. 5 - 10 min.
  - Record all readings every 10 minutes

Technician \_\_\_\_\_  
 Customer/Witness \_\_\_\_\_