



Load Bank Test Report

Job # / Location _____ shop _____
 Brand **baldor** _____
 Model **IDLC150-3JU** _____
 Serial **P1211260006** _____
 Engine PE6068L226892 _____
 KW **150KW** _____
 Voltage **277/480** _____

Customer WPC _____

Date: **3/21/2023**

- Autostart Function _____ LOP _____ HWT _____ OS _____ Hz
- Battery Voltage (running) _____

Hour reading at start										Coolant	Ambient		Run
Time	Volts (A-B)	Volts (B - C)	Volts (C - A)	Amps (Phase A)	Amps (Phase B)	Amps (Phase C)	HZ	Oil PSI	Temp. F	Temp. F	kW	Hours	
10:00	482	481.8	481.7	28.5	28.6	28.7	60	68	158		23.8		
10:30	481.8	481.5	481.5	60.5	60.5	60.6	60	55	181		50.4		
11:00	481.7	481.4	481.3	94.9	95.1	95.2	60	50	185		79.1		
11:30	481.7	481.4	481.3	126.6	126.9	127	60	48	186		105.5		
12:00	481.5	481.3	481.2	171.1	171.4	171.6	60	48	188		142.6		
Hour reading at end													

Remarks:

- NOTES:
- Formula to calculate resistive load : $kW \times 1000 / Volts = \text{single ph amps}$
 $kW \times 1000 / Volts / 1.73 = 3 \text{ ph amps}$
 - Generator was run under load for warm - up approx. 5 - 10 min.
 - Record all readings every 10 minutes

Technician _____
 Customer/Witness _____