



Load Bank Test Report

Customer WPS

Date: 12/15/2023

- 1. Autostart Function LOP HWT OS Hz
- 2. Battery Voltage (running) _____

Job # / Location SHOP
 Brand GENERAC
 Model MLG20
 Serial 1306729
 Engine ISUZU
 KW 20KW
 Voltage 240V

Hour reading at start	Volts (A-B)	Volts (B - C)	Volts (C - A)	Amps (Phase A)	Amps (Phase B)	Amps (Phase C)	HZ	Oil PSI	Coolant Temp. F	Ambient Temp. F	kW	Run Hours
11:40	243	121.8	121.2	15.95	15.85		60	72	169		3.8	
11:55	242.5	121.4	121	23.92	23.16		60	67	175		5.7	
12:20	241.1	120.7	120.4	54	53.7		59.2	66	172		12.8	
12:40	240.7	120.4	120.3	61.8	61.44		58.9	64	177		14.63	
Hour reading at end												

Remarks:

- NOTES:
- 1. Formula to calculate resistive load : kW x 1000 / Volts = single ph amps
 kW x 1000 / Volts / 1.73 = 3 ph amps
 - 2. Generator was run under load for warm - up approx. 5 - 10 min.
 - 3. Record all readings every 10 minutes

Technician _____
 Customer/Witness _____