



## Load Bank Test Report

Customer WPS

Date: 8/8/2024

1. Autostart Function (LOP / HWT / OS / Hz): \_\_\_\_\_
2. Battery Voltage (running) \_\_\_\_\_

Job # / Location SHOP  
 Brand SHINDAIWA  
 Model SSG-3015  
 Serial D163010800234  
 Engine \_\_\_\_\_ ISUZU  
 KW 12KW  
 Voltage \_\_\_\_\_ 240V

Hour reading at start									Coolant	Ambient		Run
Time	Volts (A-B)	Volts (B - C)	Volts (C - A)	Amps (Phase A)	Amps (Phase B)	Amps (Phase C)	HZ	Oil PSI	Temp. F	Temp. F	kW	Hours
10:10	240			23	23		60		185	75	5.5	
10:25	240			23	23		60		195	75	5.5	
10:40	240			40	40		60		194	75	9.6	
Hour reading at end												

Remarks: \_\_\_\_\_

- NOTES:
1. Formula to calculate resistive load :  $kW \times 1000 / Volts = \text{single ph amps}$   
 $kW \times 1000 / Volts / 1.73 = 3 \text{ ph amps}$
  2. Generator was run under load for warm - up approx. 5 - 10 min.
  3. Record all readings every 10 minutes

Technician \_\_\_\_\_  
 Customer/Witness \_\_\_\_\_