



## Load Bank Test Report

Job # / Location \_\_\_\_\_ Company \_\_\_\_\_  
 Brand Olympian \_\_\_\_\_  
 Model D125P1 \_\_\_\_\_  
 Serial OLY00000ANAT01313 \_\_\_\_\_  
 Engine Perkins YD51130 \_\_\_\_\_  
 KW 125KW \_\_\_\_\_  
 Voltage 480 V \_\_\_\_\_

Customer \_\_\_\_\_

Date: \_\_\_\_\_

1. Autostart Function \_\_\_\_\_ LOP \_\_\_\_\_ HWT \_\_\_\_\_ OS \_\_\_\_\_ Hz
2. Battery Voltage (running) \_\_\_\_\_

Hour reading at start									Coolant	Ambient		Run
Time	Volts (A-B)	Volts (B - C)	Volts (C - A)	Amps (Phase A)	Amps (Phase B)	Amps (Phase C)	HZ	Oil PSI	Temp. F	Temp. F	kW	Hours
10:00 am	481	481	480	45.3	43	48	60	80	120		123	408.6
10:15 am	481	481	480	95.9	93.8	98.4	60	80	148		147	
10:30 am	482	481	480	142	139.7	144	60	80	178		147	
10:45 am	483	482	481	186	182	186	60	70	178		148.8	
11:00 am	483	482	482	186	182	186	60	69	179		148.8	409.6
Hour reading at end												

Remarks:

- NOTES:
1. Formula to calculate resistive load :  $kW \times 1000 / Volts = \text{single ph amps}$   
 $kW \times 1000 / Volts / 1.73 = 3 \text{ ph amps}$
  2. Generator was run under load for warm - up approx. 5 - 10 min.
  3. Record all readings every 10 minutes

Technician \_\_\_\_\_  
 Customer/Witness \_\_\_\_\_