



Load Bank Test Report

Customer WPC HQ

Date: 4/14/2025

1. Autostart Function (LOP / HWT / OS / Hz): _____

2. Battery Voltage (running) 12v

Job # / Location shop
Brand _____
Model DSHAD-6529642
Serial B110189901
Engine _____
KW 230Kw
Voltage 208

Hour reading at start									Coolant	Ambient		Run
Time	Volts (A-B)	Volts (B - C)	Volts (C - A)	Amps (Phase A)	Amps (Phase B)	Amps (Phase C)	HZ	Oil PSI	Temp. F	Temp. F	kW	Hours
2:00	208.8	208.3	208.3	189.9	189.2	189.3	60	61	180	66	68	961.3
2:20	208.1	208.5	208.7	383	384	383	60	57	194	67	138	961.6
2:44	208	208	208	455	455	452	60	55	198	67	161	961.9
2:00	207.9	207.9	207.1	528	527	526	60	55	200	67	188.5	188
Hour reading at end												

Remarks: _____

NOTES:

- Formula to calculate resistive load : kW x 1000 / Volts = single ph amps
kW x 1000 / Volts / 1.73 = 3 ph amps
- Generator was run under load for warm - up approx. 5 - 10 min.
- Record all readings every 10 minutes

Technician _____

Customer/Witness _____