



Load Bank Test Report

Customer _____

Date: 11/18/2025

1. Autostart Function _____ LOP _____ HWT _____ OS _____ Hz
2. Battery Voltage (running) _____

Job # / Location _____ SHOP _____
Brand KOHLER _____
Model _____
Serial _____ 768742 _____
Engine _____
KW 300KW _____
Voltage 480V _____

Hour reading at start									Coolant	Ambient		Run
Time	Volts (A-B)	Volts (B - C)	Volts (C - A)	Amps (Phase A)	Amps (Phase B)	Amps (Phase C)	HZ	Oil PSI	Temp. F	Temp. F	kW	Hours
1:20	481	481	481	95	95.1	95.2	60	53	190	49	79.1	
1:35	480.3	480.6	480.5	183.7	183.9	184.1	60	52	190	49	158.8	
1:45	479.1	480	480	273.7	274.2	274.1	60	50	192	49	277.5	
2:00	479.4	479.9	479.6	308	308.1	309.4	60	50	192	49	256	
Hour reading at end	420.5											

Remarks:

- NOTES:
1. Formula to calculate resistive load : kW x 1000 / Volts = single ph amps
kW x 1000 / Volts / 1.73 = 3 ph amps
 2. Generator was run under load for warm - up approx. 5 - 10 min.
 3. Record all readings every 10 minutes

Technician MR _____
Customer/Witness SM _____