



Load Bank Test Report

Customer _____

Date: 05/28/2026

1. Autostart Function _____ LOP _____ HWT _____ OS _____ Hz 60HZ
2. Battery Voltage (running) _____ 28vdc

Job # / Location _____

Brand _____

Model 7050500200

Serial 2091356

Engine P222LE

KW 600

Voltage 480

Hour reading at start										Coolant	Ambient		Run
Time	Volts (A-B)		Volts (B - C)	Volts (C - A)	Amps (Phase A)	Amps (Phase B)	Amps (Phase C)	HZ	Oil PSI	Temp. F	Temp. F	kW	Hours
2:00	480		480	480	179	178	176	60	110	163	76	147	773
2:15	480		480	480	361	361	357	60	96	170	76	297	773
2:30	480		480	483	432	432	428	60	92	172	76	359	773
2:45	480		480	483	577	580	574	60	84	181	76	480	774
Hour reading at end													

Remarks:

NOTES:

1. Formula to calculate resistive load : kW x 1000 / Volts = single ph amps

kW x 1000 / Volts / 1.73 = 3 ph amps

2. Generator was run under load for warm - up approx. 5 - 10 min.

3. Record all readings every 10 minutes

Technician _____

Customer/Witness _____