Load Bank Test Report

WOODSTOCK POWER COMPANY

Customer WPC

Date:/8/31/2023

1. Autostart Function _____LOP _____HWT _____OS _____Hz
2. Battery Voltage (running) _____

Job # / Location shop
Brand **multiq**
Model **DCA-15SPX3**
Serial **3794569**
Engine
KW 15kw
Voltage 120/240v

Hour reading at start									Coolant	Ambient		Run
Time	**Volts (A-B)**	**Volts (B - C)**	**Volts (C - A)**	**Amps (Phase A)**	**Amps (Phase B)**	**Amps (Phase C)**	**HZ**	**Oil PSI**	**Temp. F**	**Temp. F**	**kW**	**Hours**
9:30	241.3		241.3	32.3		32.4	60		153		7.9	
9:45	240.6		240.4	32.3		32.4	60		158		7.9	
10:00	240.6		240.4	32.4		32.4	60		158		7.9	
10:15	240.9		240.8	45.7		45.8	60		163		11.2	
10:30	240.8		240.8	54.2		54.6	60		174		13.4	
Hour reading at end												

Remarks:

NOTES:

1. Formula to calculate resistive load : kW x 1000 / Volts = single ph amps
   kW x 1000 / Volts / 1.73 = 3 ph amps
2. Generator was run under load for warm - up approx. 5 - 10 min.
3. Record all readings every 10 minutes

Technician _____
Customer/Witness _____