Load Bank Test Report

WOODSTOCK POWER COMPANY

Job # / Location
Brand
Model KTA19G-2
Serial 68020
Engine CUMMINS
KW 350
Voltage 480

Customer 03300PA

Date: 01/21/2016

1. Autostart Function _____LOP _____HWT _____OS _____ 60 Hz
2. Battery Voltage (running) _____ 28

Hour reading at start									Coolant	Ambient		Run
Time	**Volts (A-B)**	**Volts (B - C)**	**Volts (C - A)**	**Amps (Phase A)**	**Amps (Phase B)**	**Amps (Phase C)**	**HZ**	**Oil PSI**	**Temp. F**	**Temp. F**	**kW**	**Hours**
01/20/26 2:05	480	480	481	105	105	105	60	90	81	22	60	782
01/20/26 2:20	480	480	480	225	225	225	60	85	80	22	187	782
01/20/26 2:35	480	480	480	265	265	265	60	80	85	22	210	782
01/21/26 11:10	482	482	482	372	374	374	60	70	90	26	311	783
Hour reading at end												

Remarks:

NOTES:

1. Formula to calculate resistive load : kW x 1000 / Volts = single ph amps
   kW x 1000 / Volts / 1.73 = 3 ph amps
2. Generator was run under load for warm - up approx. 5 - 10 min.
3. Record all readings every 10 minutes

Technician _____
Customer/Witness _____