# Load Bank Test Report

Job # / Location _____
Brand _____
Model DQHQB-7570828
Serial A090229697
Engine QSM11-G4 NR3
KW 300KW
Voltage 480V

***Customer*** _____

***Date:*** 06/04/2026

1. Autostart Function _____LOP _____HWT _____OS _____ 60Hz
2. Battery Voltage (running) _____ 27.9vdc

| Hour reading at start | | | | | | | | | Coolant | Ambient | | Run |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| **Time** | **Volts (A-B)** | **Volts (B - C)** | **Volts (C - A)** | **Amps (Phase A)** | **Amps (Phase B)** | **Amps (Phase C)** | **HZ** | **Oil PSI** | **Temp. F** | **Temp. F** | **kW** | **Hours** |
| 10:00 | 484 | 484 | 484 | 85 | 86 | 85 | 60 | 36 | 181 | 75 | 71 | 917 |
| 10:15 | 484 | 484 | 484 | 167 | 178 | 176 | 60 | 35 | 183 | 75 | 146 | 917 |
| 10:30 | 488 | 483 | 481 | 274 | 286 | 282 | 60 | 35 | 185 | 80 | 235 | 918 |
| 10:45 | 484 | 484 | 484 | 336 | 340 | 336 | 60 | 35 | 187 | 80 | 282 | 918 |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| Hour reading at end | | | | | | | | | | | | |

Remarks:

*NOTES:*

1. Formula to calculate resistive load : kW x 1000 / Volts = single ph amps
   kW x 1000 / Volts / 1.73 = 3 ph amps
2. Generator was run under load for warm - up approx. 5 - 10 min.
3. Record all readings every 10 minutes

Technician _____
Customer/Witness _____